Shot #	Day	Month	Time	Location	2019 Blast Monitoring Results						Comments
					Location 1 (Bottom Gate)		Location 2 (Rhondda Rd)		Location 3		
					Overpressue dB(L)	Vibration mm/s	Overpressue dB(L)	Vibration mm/s	Overpressue dB(L)	Vibration mm/s	
No blasting was carried out in January 2019											
1	11	February	14:40:00	Stage 1B	106	0.2092	NT	NT	NM	NM	
2	5	March	14:31:00	Stage 1B	102.0	0.5609	NT	NT	NM	NM	
3	3	April	15:05:14	Stage 1B	105	0.1899	NT	NT	NM	NM	
4	8	May	12:13:49	Stage 1B	NT	NT	105	0.2145	NM	NM	
5	20	May	13:22:16	Stage 1B	104	0.6546	NT	NT	NM	NM	
6	21	June	15:59:07	Stage 1B	110	0.09801	NT	NT	NM	NM	
7	4	July	13:09:00	Stage 1B	NT	NT	NT	NT	NM	NM	
8	17	July	14:18:34	Stage 1B	NT	NT	108	0.1926	NM	NM	
9	7	August	11:17:31	Stage 1B	105	1.072	NT	NT	NM	NM	
10	16	August	12:18:00	Stage 1B	NT	NT	NT	NT	NM	NM	
11	3	September	11:19:14	Stage 1B	110.4	0.2164	NT	NT	NM	NM	
12	27	September	13:12:00	Stage 1B	NT	NT	NT	NT	NM	NM	
13	2	October	10:22:00	Stage 1B	113.1	0.1299	NT	NT	NM	NM	
14	21	October	11:44:00	Stage 1B	110.3	0.1206	NT	NT	NM	NM	
15	31	October	11:09:13	Stage 1B	NT	NT	105	0.70	NM	NM	
16	15	November	13:42:00	Stage 1B	NT	NT	NT	NT	NM	NM	
17	22	November	12:24:00	Stage 1B	NT	NT	NT	NT	NM	NM	

NT **Not Triggered**

NM **Not Monitored**